



Stage: Machine

From: 15-May-03 To: 12-Jun-05

Planned start	Job #	Customer	Address	Priority	Sale Price	Finish	Hours	Completed date	Saw	Edge
15-Oct-03	1055	Modern Homes	Lot 1717 Classic Place Craigieburn	3	\$7,890.00	Tasi Oak	20			
16-Oct-03	1072	Hilton Homes	Lot 1225 Tuscorora Green Craigieburn	3	\$3,990.00	Laminate	16			
16-Oct-03	1082	Hilton Homes	Lot 915 Hanna Street Point Cook	3	\$4,320.00	Laminate	16			
16-Oct-03	1094	Complete Kitchens	24 Station Road Melton South	3	\$6,870.00	Matt Vinyl	16			
17-Oct-03	1085	Hilton Homes	Lot 1706 Classic Place Craigieburn	3	\$4,390.00	Laminate	16			
23-Oct-03	1042	Hilton Homes	Lot 913 Hanna Street Point Cook	3	\$3,322.00	Laminate	16			
23-Oct-03	1046	Modern Homes	Lot 1623 Palmer Avenue Point Cook	3	\$2,100.00	Laminate	16			
23-Oct-03	1083	Modern Homes	Lot 862 Lyme Park Circle Caroline Springs	3	\$3,980.00	Laminate	16			
25-Oct-03	1081	Hilton Homes	Lot 914 Hanna Street Point Cook	3	\$4,220.00	Laminate	16			
27-Oct-03	1039	CPK Constructions	Unit 2 Lot 21 Seachange Way St. Leonards	3	\$3,200.00	Laminate	16	X		
27-Oct-03	1050	Modern Homes	Lot 399 Creekwood Drive Craigieburn	3	\$3,900.00	Laminate	16			
28-Oct-03	1107	Tommy Constructions	Unit 2 Lot 68 Jade Way Hillside	3	\$4,350.00	Laminate	16			
28-Oct-03	140	Hilton Homes	Lot 1223 Tuscorora Green Craigieburn	3	\$4,329.00	Laminate	16			
29-Oct-03	1017	Modern Homes	Lot 829 Foxwood Drive Point Cook	3	\$4,455.00	Laminate	16	X		
29-Oct-03	1022	Modern Homes	Lot 209 Kenwood Green Deer Park	3	\$4,679.00	Laminate	16	X		
30-Oct-03	1075	Jose Zampattie	Unit 1 28 Leonard Street St.Albans	3	\$4,590.00	Laminate	16			
30-Oct-03	997	Modern Homes	Lot 739 Dolphin Crescent Point Cook	3	\$2,990.00	Laminate	16	X		
31-Oct-03	1043	Hilton Homes	Lot 295 McMahon Crescent Werribee	3	\$4,500.00	Laminate	16			
31-Oct-03	1070	Hilton Homes	Lot 294 McMahon Crescent Werribee	3	\$3,220.00	Laminate	16			
01-Nov-03	1024	Modern Homes	Lot 9 Banjo Patterson Circle	3	\$6,790.00	Crystal Vinyl	16			
01-Nov-03	1037	CPK Constructions	Lot 10 Gilbert Street St. Leonards	3	\$2,990.00	Laminate	16			



Planned start	Job #	Customer	Address	Priority	Sale Price	Hours	Completed date	Laminated	Rolled	Finished
18-Oct-03	1094	Complete Kitchens	24 Station Road Melton South	3	\$6,870.00	24				
21-Oct-03	1055	Modern Homes	Lot 1717 Classic Place Craigieburn	3	\$7,890.00	8				
21-Oct-03	1072	Hilton Homes	Lot 1225 Tuscorora Green Craigieburn	3	\$3,990.00	6				
21-Oct-03	1082	Hilton Homes	Lot 915 Hanna Street Point Cook	3	\$4,320.00	6				
22-Oct-03	1085	Hilton Homes	Lot 1706 Classic Place Craigieburn	3	\$4,390.00	6				
28-Oct-03	1042	Hilton Homes	Lot 913 Hanna Street Point Cook	3	\$3,322.00	6				
28-Oct-03	1046	Modern Homes	Lot 1623 Palmer Avenue Point Cook	3	\$2,100.00	6				
28-Oct-03	1083	Modern Homes	Lot 862 Lyme Park Circle Caroline Springs	3	\$3,980.00	6				
30-Oct-03	1030	Modern Homes	Lot 238 Astley Crescent Point Cook	3	\$4,320.00	6	X	X		
30-Oct-03	1053	Zigie	Lot 3 Bexley Closes Werribee	3	\$4,450.00	8	X	X		
30-Oct-03	1076	Jose Zampattie	Unit 2 28 Leonard Street St.Albans	3	\$3,219.00	6	X	X		
30-Oct-03	1081	Hilton Homes	Lot 914 Hanna Street Point Cook	3	\$4,220.00	6				
31-Oct-03	1039	CPK Constructions	Unit 2 Lot 21 Seachange Way St. Leonards	3	\$3,200.00	6	X			
31-Oct-03	1040	CPK Constructions	Unit 3 Lot 21 Seachange Way St.Leonards	3	\$3,450.00	6	X			
31-Oct-03	1050	Modern Homes	Lot 399 Creekwood Drive Craigieburn	3	\$3,900.00	6				
01-Nov-03	1107	Tommy Constructions	Unit 2 Lot 68 Jade Way Hillside	3	\$4,350.00	6				
01-Nov-03	140	Hilton Homes	Lot 1223 Tuscorora Green Craigieburn	3	\$4,329.00	6				
03-Nov-03	1017	Modern Homes	Lot 829 Foxwood Drive Point Cook	3	\$4,455.00	6	X			
03-Nov-03	1022	Modern Homes	Lot 209 Kenwood Green Deer Park	3	\$4,679.00	6	X			
05-Nov-03	1075	Jose Zampattie	Unit 1 28 Leonard Street St.Albans	3	\$4,590.00	6				
05-Nov-03	997	Modern Homes	Lot 739 Dolphin Crescent Point Cook	3	\$2,990.00	6				

*From: 04-Sep-03 To: 06-Dec-04*

<i>Day</i>	<i>Stage</i>	<i>Planned start</i>	<i>Job #</i>	<i>Customer</i>	<i>Address</i>	<i>Priority</i>	<i>Sale Price</i>					
<b>Mon</b>	Install	17-Nov-03	868	Modern Homes	Lot 833 Willowgreen Way Point Cook	3	\$5,436.00		Install	Complete		
								Confirmed 31/10/03				
	Install	17-Nov-03	915	Modern Homes	Lot 575 Tournament Drive Point Cook	3	\$4,369.00		Install	Complete		
<b>Tue</b>	Install	18-Nov-03	1029	Modern Homes	Lot 811 Hunts Cross Way Caroline Springs	3	\$3,980.00		Install	Complete		
								Confirmed 31/10/03				
	Install	18-Nov-03	1057	Modern Homes	Lot 239 Astley Crescent Point Cook	3	\$6,790.00		Install	Complete		
	Install	18-Nov-03	987	Modern Homes	Lot 419 Salerno Court Point Cook	3	\$8,654.00		Install	Complete		
								Confirmed 31/10/03				
<b>Wen</b>	Install	19-Nov-03	1080	Hilton Homes	Lot 300 McMahon Crescent Werribee	3	\$4,322.00		Install	Complete		
	Install	19-Nov-03	1089	Modern Homes	Lot 1843 Swinburne Close Craigieburn	3	\$8,705.00		Install	Complete		
<b>Thur</b>	Maintenance	20-Nov-03	1028	Modern Homes	Lot 849 Lancaster Drive Point Cook	3	\$0.00		Machine	Assemble	Install	Complete
								PANTRY DOORS HANDLES				
	Install	20-Nov-03	1035	Hilton Homes	Lot 1617 Kapalua Place Craigieburn	3	\$3,470.00		Install	Complete		
	Install	20-Nov-03	1056	Modern Homes	Lot 1632 Palmer Avenue Point Cook	3	\$3,200.00		Install	Complete		
	Maintenance	20-Nov-03	948	Modern Homes	LOT 672 CASTLEWOOD PLACE POINT COOK	3	\$0.00		Machine	Assemble	Install	Complete
								Island top need looking at ( heat gun )				
<b>Fri</b>	Maintenance	21-Nov-03	1015	Hilton Homes	Lot 40 Henry Lawson Walk Werribee	3	\$4,532.00		Machine	Assemble	Install	Complete
								BATHROOM CABINET NOT IN				
	Install	21-Nov-03	1092	M Constructions	Lot 4095 Woodside Way Roxburgh Park	3	\$8,775.00		Install	Complete		
	Maintenance	21-Nov-03	591	M Alexs	Un 2 Amis Crescent, Avondale Heights	3	\$0.00		Machine	Assemble	Install	Complete
								Edging needs looking at				
	Install	21-Nov-03	999	Modern Homes	Lot 3756 Ainsworth Court Roxburgh Park	3	\$6,784.00		Install	Complete		
<b>Sat</b>	Install	22-Nov-03	1033	S & P Builders	Lot 49 Pendergast Street Pascoe Vale South	3	\$8,790.00		Install	Complete		